



- TREE PROTECTION NOTES:**
- 1 NO SITE SHEDS, BUILDINGS OR VEHICLE PARKING WITHIN THE ROOT ZONE (DRIP ZONE +2M)
 - 2 TEMPORARY PROTECTIVE ENCLOSURE IS REQUIRED AROUND THE ROOT ZONE OF THE TREE GROUPS AND SHOULD CONSIST OF STAK PICKETS WITH ORANGE PLASTIC WOVEN FENCING MATERIALS
 - 3 WHERE OPERATION IN CLOSE PROXIMITY TO TREES IS UNAVOIDABLE PROTECTIVE LASHING WITH TIMBER BATTENS SHOULD BE PLACED AROUND TRUNK OF TREES
 - 4 THERE SHOULD BE NO EXCAVATION FOR SERVICES OR FOOTINGS WITHIN 3M OF THE TREE TRUNK
 - 5 EXCAVATION REQUIRED WITHIN THE DROP ZONE OF TREES MUST BE COMPLETED BY HAND

- LEGEND**
- PROPOSED NEW RESIDENCE OUTLINE BASEMENT FLOOR
 - PROPOSED NEW RESIDENCE OUTLINE GROUND FLOOR
 - PROPOSED NEW RESIDENCE OUTLINE FIRST FLOOR
 - EASEMENT
 - TREE PROTECTION ZONE 2mW
 - STREET TREE PROTECTION ZONE 2mW
 - VERGE PROTECTION AND SITE PERIMETER FENCING
 - GEOTEXTILE SEDIMENT FENCING
 - STABILISED ACCESS POINT
 - CUTTING AND WASHING ZONE
 - VARIOUS STOCK PILES

GENERAL NOTES:

ALL WORKS TO BE DONE IN ACCORDANCE WITH RELEVANT AUSTRALIAN STANDARDS, BUILDING CODE OF AUSTRALIA AND LOCAL AUTHORITY REGULATIONS

CONTRACTOR MUST VERIFY ALL DIMENSIONS ON SITE PRIOR TO COMMENCING ANY WORKS

01 TREE PROTECTION PLAN
SCALE 1:200

02 EROSION SEDIMENT CONTROL PLAN
SCALE 1:200